

Cultural Council Public Art Program Schedule: Updated May 2019

Project Name	Start Date	End Date	2018-19 Fiscal Year												2019-20 Fiscal Year					2020-21						
			Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		Mar	Apr	May	Jun	Jul	Aug
APP Projects																										
Winton Drive Traffic Island																										
Original Schedule	2018	20-Jan	◆	◆	◆	●	●	●	■	■	■	■	■	◆	◆	◆	◆									
Current Schedule			■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Legends Center																										
Original Schedule	2018	20-Jan	◆	◆	◆	●	●	●	■	■	■	■	■	◆	◆	◆	◆									
Current Schedule			■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Cuba Hunter Park																										
Original Schedule	2018	20-Jan	◆	◆	◆	●	●	●	■	■	■	■	■	◆	◆	◆	◆									
Current Schedule			■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Duval County Courthouse																										
Original Schedule	2016	?				◆	◆	◆	◆	◆	◆	◆	◆													
Current Schedule																										
Conservation & Maintenance																										
Original Schedule	2017	20-May			●	●	●				◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆
Current Schedule																										
Fire Memorial & Runners																										
Original Schedule	2018	19-Dec												◆	◆	◆	◆									
Current Schedule														■	■	■	■	■	■	■	■	■	■	■	■	■
Law & Liberty																										
Original Schedule	?	20-May				◆	◆	◆	●	■	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆
Current Schedule																										
Downtown Investment Authority																										
Urban Arts Phase II, Elbow																										
Original Schedule	2017	19-Aug	●	■	■	■	■	■	◆	◆	◆	◆	◆	◆												
O'Leary Sculpture Current			■	■	■	■	■	■																		
JaxRax Bikerack Current			■	■	■	■	■	■																		
Kuryucki Wrap Current			■	■	■	■	■	■	■																	
La'ford Mural Current			■	■	■	■	■	■	■	■																
Water Street Parking Garage																										
Original Schedule	2016	20-Oct	●	●	●	●	●	●			■	■	■	■	■	■	■	■	■	■	◆	◆	◆	◆	◆	◆
Current Schedule			■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■

X

Key

Green: Planning	◆	■	DOTS: Original Schedule
Purple: Artist Selection	●	■	BAR: Current Schedule
Red: Design	■	■	
Blue: Fabrication / Install	◆	■	