

ART IN PUBLIC PLACES DASHBOARD

JANUARY 10, 2019

| PROJECT TYPE | Project Name | Project Sponsor | Proj Manager | Overall | Scope/Call | Budget | Resources | Timeline | Contracts | Risk | Close Out | Description/Status | % of \$ expended |
|-------------------|-------------------------------|-----------------------------|-----------------|---------|------------|--------|-----------|----------|-----------|------|---------------|--|------------------|
| PUBLIC ART | | | | | | | | | | | | | |
| | DIA Urban Arts Project P2 | COJ | Mason | | | | | | | | November 2019 | Change in Performance Schedule to reflect an earlier completion date. Project installations will roll out in stages. | 20% |
| | Water Street Parking Garage | DIA | Ashley/Christie | | | | | | | | December 2020 | Semi-finalists Concept Design Phase | 3% |
| | Cuba Hunter Park | COJ | Ashley | | | | | | | | January 2020 | Artist Agreement finalized and provided with the Call to Artists released on January 9 | 0% |
| | Legends Community Center | COJ | Mason | | | | | | | | January 2020 | Artist Agreement finalized and provided with the Call to Artists released on January 9 | 0% |
| | Winton Drive | COJ | Mason | | | | | | | | January 2020 | Artist Agreement finalized and provided with the Call to Artists released on January 9 | 0% |
| | Law & Liberty | COJ | Christie | | | | | | | | March 2020 | Not started | 0% |
| | Duval County Courthouse | COJ | Christie | | | | | | | | TBD | Executing against the Plan | 0% |
| | Downtown Sculpture Initiative | Haskell and Property Owners | Christie | | | | | | | | TBD | Working out procedures | 0% |