

Art in Public Places: 2018-2020 Schedule

OVERVIEW OF FY2018-2020 PROJECTS: Anticipated Timeline- The following is an anticipated timeline for known projects		2018			2019										2020										Completion Date									
		O	N	D	J	F	M	A	M	J	JL	A	S	O	N	D	J	F	M	A	M	J	JL	A		S	O	N	D					
PUBLIC ART	DIA Urban Arts Program P2	DESIGN					FABRICATION AND INSTALLATION										DEDICATION																March-Nov 2019 (PHASED INSTALLATIONS)	
	Water Street Parking Garage	SELECT SEMI-FINALISTS (3)		CONCEPTUAL DESIGN	SELECT FINALIST	DESIGN					FABRICATION					50%	INSTALL					DEDICATION									December 2020			
	Cuba Hunter Park			INITIATION		SELECT FINALIST		DESIGN					FABRICATION					INSTALLATION	DEDICATION												January 2020			
	Bob Hayes Legends Community Center			INITIATION		SELECT FINALIST		DESIGN					FABRICATION					INSTALLATION	DEDICATION												January 2020			
	Winton Drive			INITIATION		SELECT FINALIST		DESIGN					FABRICATION					INSTALLATION	DEDICATION												January 2020			
	Law & Liberty			INITIATION			SELECT VENDOR	DESIGN		FABRICATION					INSTALLATION			DEDICATION												March 2020				
	Duval County Courthouse			PLANNING																										EXECUTING AGAINST THE PLAN				
	Downtown Sculpture Initiative	INITIATION				DESIGN			FABRICATION					INSTALLATION			DEDICATION												January 2020					
		O	N	D	J	F	M	A	M	J	JL	A	S	O	N	D	J	F	M	A	M	J	JL	A	S	O	N	D	Completion Date					
COLLECTIONS MANAGEMENT, CONSERVATION AND MAINTENANCE	Appraisal 92				INITIATION	SELECT VENDOR	IN-PROGRESS										COMPLETE														February 2020			
	Missing Plaques				INITIATION		SELECT VENDOR		DESIGN			FABRICATION					INSTALL		COMPLETE												April 2020			
	Conservation 24	INITIATION		SELECT VENDOR	PHASE 1: IN-PROGRESS (PRIORITY 1 AND 2)										COMPLETE															January 2020 (COMPLETION OF PHASE I)				
	Deaccession Policy	PLANNING			INITIATION	IN-PROGRESS										COMPLETE														January 2020				
	Special Annual Maintenance - Mirrored River	PWORKS ASSESSMENT	INITIATION		SELECT VENDOR	IN-PROGRESS			COMPLETE						ASSESSMENT			IN-PROGRESS		COMPLETE										April 2019, 2020				
	Routine General Maintenance	INITIATION			SELECT VENDOR	PHASE 1: IN-PROGRESS										COMPLETE	PHASE 2: IN-PROGRESS																	Jan 2020, 2021
	Liberty Street Coastline Drive	COJ CONSTRUCTION IN-PROGRESS										CONSERVATION & MAINTENANCE					COMPLETE														December 2019 PROPOSED COJ REOPENING			
	Emergency Repairs/Vandalism	AS NEEDED																									AS NEEDED							
		O	N	D	J	F	M	A	M	J	JL	A	S	O	N	D	J	F	M	A	M	J	JL	A	S	O	N	D	Completion Date					
COMMUNITY OUTREACH AND EDUCATION	APP Internships	UNF - FALL 2018 SEMESTER			UNF - SPRING 2019 SEMESTER					UNF - SUMMER 2019 SEMESTER			UNF - FALL 2019 SEMESTER					UNF - SPRING 2020 SEMESTER					UNF - SUMMER 2020 SEMESTER	UNF - FALL 2020 SEMESTER					ONGOING					
	APP Media Communications and Evaluation	PLANNING			INITIATION			IN PROGRESS										COMPLETE													March 2020			
	Public Art Tours	PLANNING										INITIATE					IN PROGRESS					COMPLETE									March 2020			
	Public Art Master Plan				PLANNING																									EXECUTING AGAINST THE PLAN				